



Polk Power Station Warm Gas Clean-up & Carbon Capture and Sequestration Demonstration

March 10, 2011

Sixth Annual Stakeholders' Briefing
Hilton Atlanta Airport Hotel
Atlanta, Georgia





Tampa Electric

- Supplied Tampa area with electricity since 1899
- West Central Florida: 2,000 square miles, all of Hillsborough and parts of Polk, Pasco and Pinellas counties
- 4,800 MWs
- Over 660,000 residential, commercial and industrial customers
- First utility in the U.S. to launch and complete a 10-year, \$1.2 billion program to reduce emissions





Polk Power Station Overview

- ❑ 5000+ visitors from more than 20 countries
- ❑ UNIT 1 IGCC, Base load on syngas, intermediate on oil
 - Combined cycle, GE 7F, 7221 192MW
 - GE D11, steam 120MW
 - Dual fuel, Syngas/Distillate Oil
 - In service 1996
- ❑ Units 2, 3, 4, & 5 Simple Cycle CT, Peaking
 - Simple cycle GE 7FA+E, 7241 165 MW each
 - Units 2 & 3 Dual fuel, Natural gas/Distillate Oil
 - Units 4 & 5 Natural Gas only
 - In service: Unit 2-2000, Unit 3-2002, Units 4 and 5-2007
- ❑ Total site over 4000 acres
 - 150+ acres available for generation expansion
 - 750 acre cooling pond
 - Natural gas pipeline, FGT
 - 230KV transmission, 4 circuits




WGC & CCS Demonstration

TECO
TAMPA ELECTRIC







Polk Power Station Boundaries





Regional Influences






Water Conservation

- Polk Reclaimed Water Project
 - City of Lakeland to Polk Power Station
 - SWFWMD funding
 - Treatment & Deep Well Injection of Reject
 - Future sources of reclaimed water possible






Regional Reclaimed Water Project

- Permitting and Design 2009
- First Well Construction - 2010
- Pipeline Construction – 2011
- Second Well – 2011
- Start Operation - 2013




EXHIBIT 1 LAKELAND / TAMPA ELECTRIC COMPANY RECLAIMED WATER FLOW DIAGRAM





PPS Water Project Update



- ❑ Construction of 1st UIC well continues at Polk Power Station.
- ❑ Pilot hole complete to 6,000 feet below land surface (into Cedar Keys/Lawson formation)
- ❑ Reaming the 26" borehole now (currently at depth of ~4,000 ft)
- ❑ Next will continue pilot hole drilling to 8,000 feet
- ❑ Core samples collected from confining zone. Very good confinement.
- ❑ Permitting of the 2nd UIC that will include CCS capability is under way
- ❑ The pilot water treatment facility at the Lakeland wetlands is being commissioned



Warm Gas Cleanup & CCS Project





❑ Warm Syngas Clean-up Objectives

- Design, construct, commission, and operate a 50 MWe warm syngas cleaning demonstration system with real syngas
- Establish relevant commercial operating experience
- Establish RAM (reliability, availability and maintenance) targets
- Mitigate design and scale up risk for commercial plant
- Completion of the work by September 2015 (due to use of \$168.8 M American Recovery and Reinvestment Act funds)

❑ Carbon Capture and Sequestration

- Sequester 300,000 tons of CO₂/year
- Use of conventional capture technology

PRIMARY PARTICIPANTS:

- Funding/Support 
- Technology Owner 
- Engineer 
- Site Host 
- BASF Corporation, Süd-Chemie, Inc., and Eastman Chemical Company
- ECT, ASRus, Sandia, USF, SECARB






RTI Technology Benefits Overview

- The technology has been successfully demonstrated in a pre-commercial pilot phase at Eastman's Kingsport, Tennessee (USA), site using coal-derived syngas
- DOE-funded system study predicts a 2-3 percentage point increase in overall IGCC thermal efficiency and a six percent reduction in the cost of electricity by using the RTI contaminant removal process for an IGCC plant
- Continuous Regenerable Process (Fluid Beds)
- Sorbent Resistant to Attrition (Sud Chemie)
- Removes both H₂S and COS to Single Digit ppm Concentrations
- Operates equally well at any pressure
- Good Fit with Shift Conversion for Carbon Capture
- Potentially First Significant Advance in S Removal Technology in 35 years




IGCC & WGC Flow Diagram






Syngas Cleanup




electric.com



Injection Well IW-2 (CCS) Preliminary Design




Injection-Zone Monitoring Well (with CCS Equipment) Preliminary Design





Dual-Zone Monitoring Well *Preliminary Design*





Permitting

- Environmental Assessment: Questionnaire submitted
- UIC Class V Permit for 1st Industrial Wastewater Well (IW-1) in place, with modifications pending;
- UIC Class V Permit for 2nd Well (IW-2) will include provisions for CCS project and is in development
- Air Permitting
- NPDES Permitting
- Hazardous waste?



Proposed MVA

- Atmospheric Monitoring
 - CO₂ Detectors
 - Tracers

- Near Surface Monitoring
 - Geochemical/advanced groundwater monitoring
 - Soil-vadose zone gas monitoring
 - Tracers (isotopes/injected compounds such as PFTs)
 - Remote sensing - Interferometric synthetic aperture radar (InSAR) monitoring (test for viability prior to deployment)



Proposed MVA (continued)

■ Subsurface Monitoring

- Physical monitoring of injection pressures, volumes, rates, and temperatures
- Caprock integrity (via cores and geo-mechanical analysis)
- Wireline geophysical logging (including some specialty logs)
- Water quality, geochemistry, and fluid level/pressure monitoring
- Vertical seismic profiling
- Tracer injection monitoring (both water and gas)



PROPOSED MVA LOCATIONS-PRELIMINARY



FIGURE 15.
SUMMARY OF PROPOSED MVA MONITORING LOCATIONS
TAMPA ELECTRIC COMPANY PPS CCS
POLK COUNTY, FLORIDA

Source: SWFWMD Aerial Photography 2008 OCT 2011






Modeling



- University of South Florida has been evaluating PPS deep saline aquifer suitability in various phases for years
- Models and evaluations indicate that it is feasible to inject a significant amount of CO₂ into the aquifer below the plant site without significant adverse impacts
- Simulations based on TOUGH2 model (Lawrence Berkley National Laboratories)
- Injection of up to 8 million tons per year results in reasonable pressure impacts




Gas saturation: 1 day






1 month






6 months






1 year






10 years





50 years





Schedule Summary





Schedule Summary-2011

